

City of Temecula
DEPARTMENT OF PUBLIC WORKS
PROJECT STATUS REPORT
July 23, 2019

CAPITAL IMPROVEMENT PROJECTS

CIRCULATION PROJECTS

Butterfield Stage Road Extension - Phase III, PW15-11

Description: Widening of Butterfield Stage Road from La Serena Way to Rancho California Road, which includes widening of Rancho California Road to four lanes through the intersection of Butterfield Stage Road (Riverside County is a partner on this major circulation project).

Cost: \$8,018,372

Status: Construction contract was awarded in December 2018. Pre-construction meeting was held on May 2, 2019. Construction began on June 10, 2019.

French Valley Parkway / Interstate 15 Improvements- Phase II, PW16-01

Description: Design and construction of the two lane northbound collector/distributor road system beginning north of the Winchester Road interchange on-ramps and ending just north of the Interstate 15/Interstate 215 junction with connection to Interstate 15 and Interstate 215.

Cost: \$137,356,246

Status: Currently in design. Work continues on the environmental re-evaluation.

Interstate-15 / State Route 79 South Ultimate Interchange, PW04-08

Description Construction of ramp system that will improve access to Interstate 15 from Temecula Parkway / State Route 79 South.

Cost: \$51,959,957

Status: Construction is essentially complete. All contract work has been completed. Caltrans has conducted its final review of the project and identified additional design/construction work to be completed prior to acceptance. The City is working with its designer, contractor, and Caltrans to coordinate the scope and scheduling of this work. Additional project details are available on the project website: www.1579South.info

City of Temecula
DEPARTMENT OF PUBLIC WORKS
PROJECT STATUS REPORT
July 23, 2019

CIRCULATION PROJECTS (Continued)

Murrieta Creek Bridge at Overland Drive, PW16-05

Description: Design and construction of a new bridge crossing over Murrieta Creek between Rancho California Road and Winchester Road.

Cost: \$14,307,394

Status: The City applied and was approved to receive Federal Highway Bridge Program (HBP) funds. Request for Authorization of Preliminary Engineering submitted to Caltrans on March 14, 2018. Design consultant has been selected through the RFP process. City Council approved the design agreement with CNS Engineers Inc. at the March 12, 2019 meeting. Design is underway. Preliminary environmental study submitted to Caltrans for review in July 2019.

Pavement Rehabilitation Program – Enterprise Circle West and South, Rider Way and Commerce Center Drive, PW18-12

Description: Rehabilitation of Enterprise Circle West and South from Winchester Road to Commerce Center Drive, Rider and Commerce Center Drive from Enterprise Circle West to Via Montezuma.

Cost: \$700,500

Status: The bid opening was July 11, 2019. Seeking Award of Construction Contract at the City Council meeting on August 13, 2019.

Pavement Rehabilitation Program – Rancho Vista Road (Paseo Goleta to Butterfield Stage Road), PW19-01

Description: Rehabilitation of Rancho Vista Road from Paseo Goleta to Butterfield Stage Road.

Cost: \$1,733,000

Status: The bid opening was June 11, 2019. Construction contract was awarded to All American Asphalt at the City Council meeting on July 9, 2019.

City of Temecula
DEPARTMENT OF PUBLIC WORKS
PROJECT STATUS REPORT
July 23, 2019

CIRCULATION PROJECTS (Continued)

Pavement Rehabilitation Program – Ynez Road (Winchester to Date), Equity Drive, County Center Drive Loop, and Winchester Road (Nicolas to Easterly City Limits), PW18-01

Description: Rehabilitation of Ynez Road from Winchester Road to Date Street, Equity Drive and County Center Drive loop, and Winchester Road from Nicolas Road to easterly City Limits.

Cost: \$568,946.76

Status: Currently on hold awaiting completion of Rancho Water and Developer improvements.

Pechanga Parkway Widening, PW15-14

Description: Widening of Pechanga Parkway between Via Gilberto and North Casino Drive.

Cost: \$5,000,000

Status: Construction contract was awarded in December 2018. Construction started on April 25, 2019 and is expected to continue thru October 2019.

Roundabout Improvements at Ynez Road, PW18-06

Description: This project includes the construction of a traffic circle, roundabout, on Ynez Road at the intersection of La Paz Street. The improvements include the construction of a raised traffic circle with a desert style landscape and a horse monument inside the circle.

Cost: \$635,324

Status: Construction started on June 3, 2019 and will have a 60 working day schedule.

Traffic Signal and Park & Ride Access Improvements, PW18-11

Description: This project includes the installation of a traffic signal on Temecula Parkway at Wabash Lane. The project also includes relocating the access of the Park and Ride facility on Temecula Parkway at La Paz Road from Vallejo Avenue to Wabash Lane.

Cost: \$1,032,674

Status: The project is currently in design.
