

**City of Temecula**  
**DEPARTMENT OF PUBLIC WORKS**  
**PROJECT STATUS REPORT**  
**TRAFFIC RESTRICTIONS IN PROGRESS**  
**(TRIP Report)**

**1. Old Town Civic Center**

**Project:** High Hopes Summer Concert

**Status:** The High Hopes Summer Concert event will be held Friday, July 1<sup>st</sup> in the Town Square. The street closures scheduled are shown below:

<b>Main Street</b> from the easterly driveway edge of 28636 Old Town Front Street at Be Good Restaurant to Mercedes Street	3:00 p.m. on Friday, July 1 <sup>st</sup> to 9:00 p.m. on Friday, July 1 <sup>st</sup>
<b>Mercedes Street</b> Third Street to Fourth Street	3:00 p.m. on Friday, July 1 <sup>st</sup> to 9:00 p.m. on Friday, July 1 <sup>st</sup>

**2. Old Town Civic Center**

**Project:** Fourth of July Parade

**Status:** The Fourth of July Parade will be held Monday, July 4<sup>th</sup>, in Old Town Temecula. Please visit [www.temeculaca.gov/1087/4th-of-July](http://www.temeculaca.gov/1087/4th-of-July) for additional information. The street closures scheduled are shown below:

<b>Sixth Street</b> East of Old Town Front Street to just West of 6 <sup>th</sup> Street Parking Lot Driveway	3:00 p.m. on Sunday, July 3 <sup>rd</sup> to 2:00 p.m. on Monday, July 4 <sup>th</sup>
<b>Old Town Front Street</b> between First Street and Third Street	6:00 a.m. on Monday, July 4 <sup>th</sup> to 12:00 p.m. on Monday, July 4 <sup>th</sup>
<b>Second Street</b> from Mercedes Street extending into and including The Stampede parking lot located at 28721 Old Town Front Street	6:00 a.m. on Monday, July 4 <sup>th</sup> to 12:00 p.m. on Monday, July 4 <sup>th</sup>
<b>Main Street</b> From Old Town Front Street to East of Pennypickle's driveway	9:00 a.m. on Monday, July 4 <sup>th</sup> to 12:00 p.m. on Monday, July 4 <sup>th</sup>
<b>Old Town Front Street</b> between Moreno Road and Third Street	9:00 a.m. on Monday, July 4 <sup>th</sup> to 12:00 p.m. on Monday, July 4 <sup>th</sup>

**City of Temecula**

**DEPARTMENT OF PUBLIC WORKS  
PROJECT STATUS REPORT**

**TRAFFIC RESTRICTIONS IN PROGRESS  
(TRIP Report)**

<b>Mercedes Street</b> (will remain open for northbound traffic only)	9:45 a.m. on Monday, July 4 <sup>th</sup> to 12:00 p.m. on Monday, July 4 <sup>th</sup>
<b>Moreno Road</b>	10:00 a.m. on Monday, July 4 <sup>th</sup> to 12:00 p.m. on Monday, July 4 <sup>th</sup>

---

**3. Fiber Optic Communication System Upgrade - Citywide**

**Project:** Fiber Optic Communication System Upgrade

**Status:** JFL Electric, Inc. and Crosstown Electric are pulling fiber and performing concrete restorations at various locations citywide. Impacted locations may experience intermittent shoulder closures. Working hours are Monday through Friday, 8:00 a.m. to 4:00 p.m. Anticipated completion end of July 2022.

---

**4. Las Haciendas Street & Calle Cortez**

**Project:** Las Haciendas Apartments

**Status:** Beginning June 20<sup>th</sup>, utility work will begin resulting in intermittent lane closures on both streets. Working hours are Monday through Friday, 7:00 a.m. to 7:00 p.m. Anticipated completion end of July 2022.

---

**5. Margarita Road, Pauba Road, and Various Side Streets**

**Project:** Fourth of July Fireworks Show

**Status:** The Fourth of July Fireworks Show event will be held Monday, July 4<sup>th</sup> at the Ronald Reagan Sports Park. Please visit [www.temeculaca.gov/1087/4th-of-July](http://www.temeculaca.gov/1087/4th-of-July) for additional information. The event street closures scheduled are as follow:

<b>Margarita Road</b> between Rancho Vista Road and Pauba Road	7:00 p.m. on Monday, July 4 <sup>th</sup> to 10:00 p.m. on Monday, July 4 <sup>th</sup>
<b>Pauba Road</b> from Margarita Road to Showalter Road	6:00 a.m. on Monday, July 4 <sup>th</sup> to 12:00 a.m. on Tuesday, July 5 <sup>th</sup>
<b>Calle Camelia</b>	6:00 a.m. on Monday, July 4 <sup>th</sup> to 12:00 a.m. on Tuesday, July 5 <sup>th</sup>

**City of Temecula**

**DEPARTMENT OF PUBLIC WORKS  
PROJECT STATUS REPORT**

**TRAFFIC RESTRICTIONS IN PROGRESS  
(TRIP Report)**

<b>Calle Ventura</b>	6:00 a.m. on Monday, July 4 <sup>th</sup> to 12:00 a.m. on Tuesday, July 5 <sup>th</sup>
<b>Showalter Road</b>	6:00 a.m. on Monday, July 4 <sup>th</sup> to 12:00 a.m. on Tuesday, July 5 <sup>th</sup>

---

**6. Temecula Parkway and Wabash Lane**

**Project:** Traffic Signal Park and Ride Access Improvements

**Status:** PAL General Engineering, Inc. has been constructing a new access road to the existing Park and Ride on the north side of Temecula Pkwy. at Wabash Ln., and has installed a traffic signal at the intersection of Temecula Pkwy. and Wabash Ln. Intermittent lanes closures to both north and southbound traffic on Temecula Pkwy. are expected on June 30<sup>th</sup>, July 1<sup>st</sup>, and July 5<sup>th</sup>, during which time loop mark out, installation, and striping will occur. Traffic signals are expected to be activated and fully operational on July 6<sup>th</sup>, resulting in intermittent lane closures to both north and southbound traffic on Temecula Pkwy; heavy delays are anticipated. The following left-turn lanes will remain closed until the traffic signal has been activated, at which time they will be re-opened: from Wabash Ln. onto westbound Temecula Pkwy. and from westbound Temecula Pkwy. onto Wabash Ln. Standard working hours are generally Monday through Friday, 7:00 a.m. to 7:00 p.m. Anticipated completion end of July 2022.

---

**7. Ynez Road (between Waverly Lane and Date Street)**

**Project:** Heirloom Farms

**Status:** Traffic signals have been installed and are currently on flash. Intermittent lane closures to north and southbound lanes are anticipated to occur during the week of June 27<sup>th</sup> as the gas line is installed. The traffic signals are anticipated to be activated and fully operational beginning on July 6<sup>th</sup>. Working hours are Monday through Friday, 8:00 a.m. to 4:00 p.m. Anticipated completion mid-July 2022.