

City of Temecula
DEPARTMENT OF PUBLIC WORKS
PROJECT STATUS REPORT
TRAFFIC RESTRICTIONS IN PROGRESS
(TRIP Report)

1. Citywide Concrete Repairs FY20/21

Project: Citywide Concrete Repairs FY20/21 Project – Various Locations Citywide

Status: Concrete improvements such as sidewalks, curb & gutter, ADA ramps, and driveways will be removed and repaired at over 80 locations throughout the City's streets. Working hours are Monday through Friday, 7:00 a.m. to 4:30 p.m. Project began mid-April 2021 and completion is estimated mid-June 2021.

2. Margarita Road (from Overland Dr. to Solana Wy.) & Overland Drive (from Ynez Rd. to Nicole Ln.)

Project: Rancho California Water District Water Main Replacement

Status: Alabbasi is finishing this project and will be completing concrete work over the next week resulting in intermittent no. 2 lane and shoulder closures on Overland (between Ynez Rd. and Nicole Ln.). This work will occur 9:00 p.m. to 5:00 a.m. nightly, Sunday through Thursday. On May 10th, paving will occur resulting in full closure of Nicole Lane and Overland Drive at Ynez Road, and on May 11th, paving will occur resulting in full closure of Margarita Road, between Overland Dr. and Solana Way. Final paving will occur on May 12th to complete this work. During paving, the impacted street signals may be on flash. Paving work will occur between 9:00 p.m. to 5:00 a.m.

3. Pavement Rehabilitation Program – West Side Business Park Area (impacted streets: Zevo Dr., Rio Nedo Ave., Avenida Alvarado, Via Dos Picos, Business Park Dr., Enterprise Cir. N., Via Montezuma, Las Haciendas St., Calle Cortez, and Del Rio Rd.)

Project: Pavement Rehabilitation Project – West Side Business Park

Status: All American Asphalt began project in March 2021. Intermittent lane closures will occur. Work hours are primarily nightly Sunday through Thursday, 9:00 p.m. to 5:00 a.m. Occasional day work will also take place Monday through Friday, 7:00 a.m. to 4:30 p.m. Anticipate completion late-August 2021. For more information, please visit: <https://temeculaca.gov/287/TRIP-Report>.

4. Pavement Rehabilitation Program – Citywide, Ynez Road, Equity Drive, County Center Drive and Winchester Road

Project: Pavement Rehabilitation Program – Citywide, Ynez Road, Equity Drive, County Center Drive and Winchester Road

Status: RJ Noble Company began this project on April 12, 2021. Intermittent lane closures will occur. Work hours are nightly, Sunday through Thursday between 9:00 p.m. to 5:00 a.m. Beginning April 27th, day work will also occur Monday through Friday between 7:00 a.m. to 4:30 p.m. Anticipate completion late-July 2021. For more information, please visit: <https://temeculaca.gov/287/trip-report>.

City of Temecula
DEPARTMENT OF PUBLIC WORKS
PROJECT STATUS REPORT
TRAFFIC RESTRICTIONS IN PROGRESS
(TRIP Report)

5. Redhawk Parkway and Vail Ranch Parkway

Project: RCWD Redhawk Booster Pump Station

Status: RCWD is continuing to upgrade the pump station located near the southeast corner of Vail Ranch Pkwy. Intermittent lane closures and signal flash will occur. Work hours are Monday through Friday, 8:30 a.m. to 3:30 p.m. Anticipate completion end of May 2021.

6. Temecula Parkway (Bedford Ct. to Rancho Puebla Rd. /Avenida De Misiones)

Project: Temecula Parkway Pipeline Replacement

Status: RCWD began construction to replace nearly 8,000 feet of recycled water pipeline in December 2020. This project is scheduled to occur over phases and westbound lanes within the phased segments will experience closures and alternative routes will be established.

Phase 1 was completed in mid-January 2021.

Phase 2 was completed end of March 2021.

Phase 3 began late March 2021. Working hours are Monday to Friday, 9:00 a.m. to 9:00 p.m. (Jedediah Smith Rd. to Rancho Pueblo Rd.). Anticipate completion summer 2021.

Rancho Water has established a hotline for questions/concerns: **(951) 296-6904** or via email at: construction@ranchowater.com. For more information, please visit: [HERE](#).
